




Fish Species Richness



Unfortunately, this region is also a hotspot for imperilment. The number of imperiled freshwater fish species in the Southeast has risen 125% in the past 20 years. “(Elkins et al. 2016)



**TWO BRIDGES**  
**TWO OUTCOMES**  
**LESSONS LEARNED**





**DILL CREEK, GA  
OLD CCC CAMP ROAD CROSSING, 2005**



**CULVERTS UNDERSIZED**

**PERCHED OUTLET**

**INLET DROP**

**DEBRIS ACCUMULATION**







## **DILL CREEK AOP PLANNING**

Undersized crossing

Barrier to aquatic species including  
federally listed blue shiner (T)

Just above confluence with Holly  
Creek (5 T/E aquatic species)


Multiple road failures

Stream Bkf measured width: 21.6'

Stream Simulation Model  
Calculation: 27.92 minimum bridge  
span

Pre-fab bridge ordered





**BIGR**

**Manufacturing LLC**

**Greeley, Colorado**

**800-234-0734**

SERIAL #: BR4234

DATE of MFG: Oct. 2005

WIDTH: 24'

SPAN: 32'

DESIGN: HS-20

FABRICATED FOR: Murray County Public  
Works Department







## ABUTMENT DESIGN

Originally designed by Big R  
Engineer (massive and too  
expensive)

Local landowner's firm redesigned  
pro bono

County public works department has  
oversight on crossing

Redesign was not shared with nor  
approved by the Service prior to  
construction







2010





2018





**PEGAMORE CREEK  
LEE ROAD CROSSING**





# PEGAMORE CREEK AOP PLANNING

Undersized, six barrel low water crossing

Barrier to aquatic species including federally listed Etowah (E) and Cherokee (T) darters

Tributary to Raccoon Creek


Flooding isolates local residents

Stream Bkf width: 23.9'

Stream Simulation Model  
Calculation: 30.68 minimum bridge span

Pre-fab bridge





**BIGR**

**Manufacturing LLC**

**Greeley, Colorado**

**800-234-0734**

SERIAL #: BR4234

DATE of MFG: Oct. 2005

WIDTH: 24'

SPAN: 32'

DESIGN: HS-20

FABRICATED FOR: Murray County Public  
Works Department





## ABUTMENT DESIGN

County road, public works oversight

Project team met with design engineer and contractor during planning phase

The importance of maintaining bridge span over channel explained ad nauseam

Design shared with and approved by technical team

Project implementation monitoring shared among stakeholders







2015





2018



# WHY THE DIFFERENCE?

## Dill Creek AOP

- Multiple stakeholders, no established liaison nor open communication between stakeholders and engineer/contractors
- Abutment design not shared with all team members
- No preconstruction meeting to discuss project goals, design, review permits, answer questions
- Design engineer not available during construction
- Contractor refused to make changes/implement adaptive management (not supportive of project goals/just getting job done according to plans)

## Pegamore Creek AOP

- Multiple stakeholders with established liaison and clear communication
- Abutment draft design reviewed and approved by technical team
- Preconstruction meeting to discuss project goals, permit requirements, conservation measures, etc.
- Technical team on site almost daily during construction
- Contractor understood and was supportive of project goals and willing to adaptively manage project



# PROJECT MANAGEMENT: WHAT WORKS BEST

- Identify a Technical Advisory Team from stakeholders. Establish a liaison to communicate information between team members, engineer, contractors, and stakeholders.
- Pre-construction meeting is a must! Include technical team members, contractors, and regulatory agencies. Discuss project goals, expectations, and limitations. Review permits and roles of technical team.
- Construction monitoring and oversight is essential to adaptively manage issues. Design engineer should be available during construction.
- Debrief with all stakeholders post-construction.
- Monitor post-construction to address issues that arise. Continue to work through technical team to find solutions (design and funding or in-kind).





Let the  
rivers  
teach us.

and  
biota

